TATU CITY

Porini Point Progress

15 October 2026

LIVE . WORK . PLAY



A DEVELOPMENT BY RENDEAVOUR

Construction Progress Update

Block D1. 1st floor slab (parking section) and ground floor slab (apartments section) casted, the block is ready for aluminum formwork superstructure works.



Block A1. Casting of ground floor slab – done. Block is ready for aluminum formwork superstructure works. Waterproofing for retaining walls in progress.



Block D2. Parking columns – completed. Ground floor slab - completed. Formwork for 1st floor slab – completed. 1st floor slab ready to cast.



Block B1. Waterproofing – completed. Backfilling and compacting in progress.



Construction Progress Updates

Block B2. Rebar fixing and formwork for the raft and bases – done. Inspection in progress.



Block D3. Excavation for foundation – almost complete.



TC101 Access road. Top subgrade, Subbase – done. Fill for walkway – done, cement stabilised – done. Instalation kerbs and channels – in progress. From 19.10.26 road will be ready for GCS and AC works.





Showhouse Progress Updates

Show House. façade 95% done (awaiting material for connection between windows and bricks), landscaping almost done, awaiting delivery: mazeras for walkway, kids play area sand.









